CIVIL QUALITY CONSULTANTS & ENGINEERS

ISO 9001:2015 Certified & NABL Accredited Laboratory as per ISO/IEC - 17025-2017

Testing of Construction Material - Mechanical, Soil, Bitumen, Non Destructive Testing Services, Project Management Consultants, Third Party Quality Assurance, DPR.

Name of Work : Improvements of UGD(Under Ground Drainage) Lines in J P Park in Ward NO.17, BBMP, Bangalore.

Name of Client	:	**Executive Engineer,** RR Nagar Division, BBMP, Bangalore.
Contractor/Agency	:	**Sri.Shivashankar (Shree Chamundeshwari Enterprises),** Contractor, Bangalore.
Total Cost	:	Rs. 13.25 Lakhs
Date of Inspection	:	18.11.2021
Status of Bill	:	1st and Final Bill
In the Presence of	:	(a) **Assistant Executive Engineer (W. No.17),** BBMP, Bangalore.
	:	(b) **Mr. Mohan G,** Engineer M/S Civil Quality Consultants and Engineers, Bangalore

Sl.No	Description of the Item	Unit	Qty	Comments / observations
1	KSRB 2-2.2 : Earthwork excavation for foundation of buildings water supply sanitary	Cum	255	Work done up to the billed quantity and Quality is satisfactory
2	KSRB 2-2.2 : Earthwork excavation for foundation of buildings water supply sanitary	Cum	219.96	Work done up to the billed quantity and Quality is satisfactory
3	Providing and Laying in Position to Required level ...	Mtrs	292	Work done up to the billed quantity and Quality is satisfactory
4	Constructing brick masonry inspection chamber 450x300mm, and 450mm depth (clear inside	Nos	18	Work done up to the billed quantity and Quality is satisfactory
5	Refilling available earth around pipelines, cables in layers not exceeding 20cms in depth	Cum	178.5	Work done up to the billed quantity and Quality is satisfactory
6	Providing and Laying in Position Plain Cement Concrete of Mix 1:4:8	Cum	21.9	Work done up to the billed quantity and Quality is satisfactory
7	Providing and Laying in Position Plain Cement Concrete of Mix 1:2:4	Cum	13.14	Work done up to the billed quantity and Quality is satisfactory

CIVIL QUALITY CONSULTANTS & ENGINEERS Bangalore

Corporate Off.: No. 133, Bhuvaneshwarinagar, Doddabasti Main Road, Bangalore-560 056.
Contact: 8553518550, 080-23240644 Email: civilqualityconsultants@gmail.com

Scanned with CamScanner